

**Pleasantdale Sewer Separation
Weekly Construction Status and Schedule Update
April 12, 2018**

Construction Scheduled – April 12-19, 2018

- **Elm Street**
 - Unutil will continue to relocate the gas line. They will be on-site for approximately 5 weeks.
- **Broadway**
 - Crew 2 - The crew will continue with the water valve install at Broadway/N. Kelsey.
- **Chestnut**
 - Crew 1 - Sewer installation through Friday April 13. The crew will set back and start installing the new storm drain pipe and structures.
- **North Kelsey**
 - Crew 2 – Continue sewer installation.

General

- A third construction crew may be added the middle of May.
- Monday is a Holiday (Patriots Day) but the construction crews will be working on Monday.
- Within the next week, there will be Green Belt detour signs set up for safety reasons to keep pedestrian traffic out of the immediate construction areas.