

PLEASANTDALE CSO SCHEDULE

TASK	DURATION	START	FINISH	2-Apr	9-Apr	16-Apr	23-Apr	30-Apr	7-May	14-May	21-May	28-May	4-Jun	11-Jun	18-Jun
TAYLOR CREW															
CHESTNUT SEWER	2 WEEKS	April 2	April 13	█											
CHESTNUT STORM	2 WEEKS	April 16	April 27			█									
CHESTNUT WATER	2 WEEKS	April 30	May 11					█							
N KELSEY SEWER	1.5 WEEKS	May 14	May 23							█					
N KELSEY WATER	2 WEEKS	May 24	June 6								█				
N KELSEY STORM	2.5 WEEKS	June 7	June 22										█		
KINNEY CREW															
BROADWAY & S KELSEY CUT IN VALVES *	3 DAYS	April 4	April 6	█											
PHASE I & II TEMP WATER	2 WEEKS	April 2	April 13	█											
N KELSEY @ BROADWAY SEWER	1 WEEK	April 9	April 13		█										
ELM & CHAPEL TO N KELSEY WATER	2 WEEKS	April 16	April 27			█									
N KELSEY WATER TO BROADWAY	2 WEEKS	April 30	May 11					█							
PEARL STREET TO N KELSEY SEWER	1 WEEK	May 14	May 18							█					
PEARL STREET TO N KELSEY WATER	2.5 WEEKS	May 21	June 6								█				
PEARL STREET TO N KELSEY STORM	2.5 WEEKS	June 7	June 22										█		

* 8" CUT IN VALVE BROADWAY @ S KELSEY 4/4
 12" CUT IN VALVE BROADWAY @ N KELSEY 4/5
 12" INSERTION VALVE BROADWAY @ N KELSEY 4/6

ANTICIPATED START DATE ELM 9-Jul
 ANTICIPATED START DATE BROADWAY WATER 24-Sep
 ANTICIPATED START DATE BROADWAY STORM 8-Oct