



**Pleasantdale Sewer Separation  
Weekly Construction Status and Schedule Update  
May 18, 2018**

**Construction Scheduled --May 18 to May 25, 2018**

- **Elm Street (South)** – Crew 3 will be installing a water valve this Friday (May 18)
- **North Kelsey** – Crews 1 and 2 may be doing some water and storm drain installation work, work will be intermittent.
- **Pearl Street** – Crew 2 will continue sewer installation through the week.
- **Broadway** – Crew 3 will be installing a water main valve in Broadway near Elm on Monday (May 21). **Two lanes of traffic will be maintained but there is the potential for delays.** Following valve installation, Crew 3 will continue installation of temporary water on the shoulders of Broadway.
- **Chestnut** – Crew 1 will be installing water main starting at N. Kelsey and working towards Elm.