



**Pleasantdale Sewer Separation
Weekly Construction Status and Schedule Update
June 8, 2018**

Construction Scheduled --June 8 to June 15, 2018

- **Elm Street** – Ongoing temporary water installation and swapping of connections between temporary and permanent water. A water main valve will be installed on Elm Street on the far side of the rail tracks on Thursday. This work may result in some delays due tanker truck traffic routing around the excavation.
- **North Kelsey** – Miscellaneous drainage and water work.
- **Pearl Street** – Crew 2 will be installing storm drain and water on Pearl Street for much of the week.
- **Broadway** – Starting on Wednesday we will be installing water main in Broadway from N. Kelsey to Elm.

General

- **During the installation of the water main in Broadway two lanes of traffic will be maintained, however, delays are expected.**