



**Pleasantdale Sewer Separation
Weekly Construction Status and Schedule Update
April 27, 2018**

Construction Scheduled – April 27-May 4, 2018

- **Chapel** - Crew 1 and 2, work on water main replacement is expected to be completed Friday April 27. Please note temporary water will remain active for the duration of the project.
- **Chestnut** – Crew 1 will begin stormwater drainage installation on Chestnut starting at Elm on Monday and working toward North Kelsey. It is anticipated that the crew will be working in North Kelsey at Chestnut by the end of the week.
- **North Kelsey** – Crew 1 may be working on drainage near Chestnut Street by the end of the week.
- **Broadway** – Crew 2 will be replacing the water main in Broadway from Elm to North Kelsey starting Monday April 30 with likely completion by Friday May 4. We expect that two lanes of traffic will be maintained for the majority of the work. Brief lane closers may be required to maneuver construction equipment. **Expect delays.**

General

- Construction will occur in Broadway between Elm and No. Kelsey the week of April 30 – May 4.