



**Pleasantdale Sewer Separation
Weekly Construction Status and Schedule Update
May 4, 2018**

Construction Scheduled --May 4 to May 11, 2018

- **Chestnut** – Crew 1 will be completing stormwater drain installation in Chestnut (at the intersection with North Kelsey) on Friday May 4.
- **North Kelsey** – Crew 2 will be installing water main in North Kelsey starting at Broadway on Friday and working towards the far end of North Kelsey. It is anticipated that they will complete water main installation in North Kelsey by Friday May 11. Crew 1 will be installing stormwater structures and drain lines starting at the far end of North Kelsey and working towards Broadway.
- **Broadway** – Crew 2 has completed the water main work between Elm and North Kelsey. The trench will be paved by the end of the day Friday May 4.