



**Pleasantdale Sewer Separation
Weekly Construction Status and Schedule Update
May 11, 2018**

Construction Scheduled --May 11 to May 18, 2018

- **North Kelsey** – Crews 1 and 2 will both be working in North Kelsey on storm drain and water installation. The majority of the work will be between Chapel and the dead-end on North Kelsey.
- **Pearl Street** – Crew 1 will be installing sewer on Pearl Street between North Kelsey and Elm starting on Tuesday the 15th.
- **Broadway** – Crew 3 will be prepping for installation of temporary water, including saw cutting driveway aprons. This work should not affect traffic in Broadway. There is the potential for additional water main work in Broadway near Elm Street late next week. If that work proceeds City staff will be notified; signboards will be updated; and the City webpage and Facebook will be updated.

General

- A third crew will be starting on Tuesday May 15.